

From: Matt Forsyth
To: Matt Forsyth
Subject: AirLeakage Test Report
Date: Thursday, February 27, 2025 12:25:02 PM

External Sender - From: (Matt Forsyth <bcc.mforsyth@icloud.com>)
This message came from outside your organization.

WARNING: This message has originated from an External Source. This may be a phishing email that can result in unauthorized access. Please use proper judgment and caution when opening attachments, or clicking links.

Envelope Leakage Test Report (Blower Door Test)			
Residential Prescriptive, Performance or ERI Method Compliance			
2023 Florida Building Code, Energy Conservation, 8th Edition			
Jurisdiction: <u>Columbia County</u>		Permit #: <u>000049422</u>	
Job Information:			
Builder: <u>KG Construction</u>		Community:	
Address: <u>122 SW Amiel Court</u>		Lot:	
City: <u>Fort White</u>		State: <u>Florida</u>	
Zip: <u>32038</u>		Link:	
Air Leakage Test Results: Passing results must meet either the Performance, Prescriptive, or ERI Method			
<input type="checkbox"/> PRESCRIPTIVE METHOD - The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour at a pressure of 0.2-inch w.g. (50 pascals) in Climate Zones 1 and 2.			
<input checked="" type="checkbox"/> PERFORMANCE or ERI METHOD - The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding the selected ACH(50) value, as shown on FORM R405-2017 (Performance) or R406-2017 (ERI), section labeled as infiltration, sub-section ACH.			
ACH (50) specified on Form R405-2023 Energy Code (Performance) or R406-2023 (ERI):		7.00	
Method for calculating building volume			
<input type="checkbox"/> Retrieved from architectural plans			
<input checked="" type="checkbox"/> Code software calculated			
<input type="checkbox"/> Field measured and calculated			
1328 X 60 I 1394 Building Volume = 5.71 ACH (50)			
<input checked="" type="checkbox"/> PASS <input type="checkbox"/> FAIL			
When ACH (50) is less than 3 ACH ₅₀ , Mechanical Ventilation Field measured, and calculated installation must be verified by building department.			
Testing - Testing shall be conducted in accordance with ANSI/RESNET/ICC 380 and reported at a pressure of 0.2 inches w.g. (50 Pascals). Testing shall be conducted by either individual as defined in Section 553.593(5) or (7), Florida Statutes, or individuals licensed as set forth in Section 489.105(3)(b), (d), or (f) or an approved third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.			
During testing:			
1. Exterior windows and doors, replace and stove doors shall be closed, but not sealed, beyond the intended weather stripping or other infiltration control measures.			
2. Dampers including exhaust, intake, makeup air, back draft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures.			
3. Interior doors, if installed at the time of the test, shall be open.			
4. Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed.			
5. Heating and cooling systems, if installed at the time of the test, shall be turned off.			
6. Supply and return registers, if installed at the time of the test, shall be fully open.			
Testing Company			
Company Name: <u>airEnalasy</u>		Phone: <u>877-437-7728</u>	
I hereby verify that the above Air Leakage results are in accordance with the 2023 Florida Building Code Energy Conservation (8th Edition) requirements according to the compliance method selected above.			
Signature of Tester: <u>William Kagan</u>		Date of Test: <u>02/17/25</u>	
Printed Name of Tester: <u>William Kagan</u>		Issuing Authority: <u>Florida Solar and Energy Center FSEC</u>	
License/Certification# <u>RESNET 4309320</u>			

Sent from my iPhone