

## COLUMBIA COUNTY BUILDING DEPARTMENT Blower Door Test Results Form

2. 1 27-19	21047
Date: 6 27-18	Permit Number: 36047
Job Address: 493 NW Ambleside	Dr. Lake City, Fl 32055
ARIMETERADOR DESIGNES DESCRIPTOR DE	
CFM (50) = 1881	
Volume = 29 286.4	,
ACH (50) = CFH (50) X 60 / Volume = 3.85	PASS FAIL
CERTIFICATION OF TEST RESULTS	5025 (1986)
R402.4.1.2 Testing. The Building or dwelling unit shall be tested and verified as having as air leakage rate of not exceeding 7 air changes per hour in Climate Zones 1 and 2, and 3 air changes per hour in Climate Zones 3 through 8. Testing shall be conducted with a blower door at a pressure of 0.2 inches w.g. (50 Pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7), Florida Statutes or individuals licensed as set forth in Section 489.105(3)(f), (g), or (i) or an approved third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.	
I hereby certify that the above Air Infiltration Test results demonstrate compliance with Florida Energy Code requirements in accordance with the5th Edition 2014 Florida	
Building Code-Energy Conservation R402.4.1.2.	
Testing Company Name: TC Testing S Tester Name: TanyaC. Sikes	ieruce LLC
Tester Name: Tanyac. Sikes	Lic./Cert.#: 5059953
Tester Signature Janus C. Siku	
135 NE Hernando Avenue, B-21 Lake City, FL 32055 www.columbiacountyfla.com	Phone: 386-758-1008 Fax: 386-758-2160