

# INSPECTION DAILY REPORT

No.: \_\_\_\_\_

0215.1900017.0000

PAGE: 1 OF 1

PROJECT No.: Lot 43-Rolling Meadows DATE: 11.16.20  
PROJECT NAME: Sparks Construction TIME ON SITE: 12:00 pm  
PROJECT LOCATION: 279 SW Buttercup TRAVEL TIME: \_\_\_\_\_  
CLIENT: Lake City, FL WEATHER: Sunny  
PERMIT AGENCY: Josh Sparks TEMPERATURE: \_\_\_\_\_  
PERMIT No.: Columbia County UES INSPECTOR: 38972 M. McElroy BNG543

APPLICABLE PERSONNEL ON SITE / COMPANY:

APPLICABLE PLANS USED FOR INSPECTION:

ELEMENTS INSPECTED: Final (Building)

Approved Set

FIELD OBSERVATIONS (NUMBER EACH ITEM):

1.) FALL PROTECTION SHALL REMAIN IN FRONT OF  
BATHROOM WINDOWS TO A MINIMUM HEIGHT OF  
60" UNTIL NEW SASH WITH SAFETY GLAZING IS  
INSTALLED.

*[Signature]*

THE ABOVE REFERENCED CONSTRUCTION WAS NOTED IN PLACE IN SUBSTANTIAL CONFORMANCE TO THE PLANS AND SPECIFICATIONS,  
EXCEPT AS NOTED HEREIN.

Universal Engineering Sciences, Inc.

4475 SW 35th Terrace Gainesville, FL 32608

(352) 372-3392

Fax (352) 336-7914

