

Scope of work: Replace panel inside, replace outdoor service with disconnect, updated main grounding, surge protection, standby generator

Bed

EC13008384

Replace
Conduit type: Rmc

Conduit size: 2"

Wire size/
quantity: 2/0 3 wire

Copper

Replace
Amps 200

Not Used
Conduit type: _____

Conduit size: _____

Wire size/
quantity: _____

Not Used

New
Conduit type: PVC

Conduit size: 2"

Wire size/
quantity: 2/0 3 wire


Copper

Main Grounding System

Replace

Wire size: #4

Copper



Replace

Conduit type: PVC

Conduit size: 2"

Wire size/
quantity: 4/0 3 wire

Aluminum

EGC size #4

Aluminum

Replace

Indoor

Amps: 200

Main Breaker

New
Conduit type: PVC

Conduit size: 1.5"

Wire size/
quantity: #2 awg Copper

EGC size #6awg

Copper

