



7th March 2023

BUILDING OFFICIAL / INSPECTOR  
COUNTY BUILDING DEPT.

RE: DARBY RESIDENCE

TO WHOM IT MAY CONCERN:

1. ATTACH PRESSURE TREATED 2x10 SYP LEDGER TO POURED SOLID LINTEL @ TOP OF CMU WALL WITH RED HEAD ANCHORS @ 32" O.C. AND SET IN EPOXY
2. METAL TRUSSES WILL THEN ANCHOR THROUGH LEDGER AND INTO POURED SOLID LINTEL @ TOP OF CMU WALL WITH (2) SIMPSON 5" SLEEVE ANCHORS. TRUSSES ARE INSTALLED AT 48" O.C.

THANKS,

