Envelope Leakage Test Report (Blower Door Test)

Residential Prescriptive, Performance or ERI Method Compliance 2017 Florida Building Code, Energy Conservation, 6th Edition

Jurisdiction: Columbia Permit #: 000023485
Job Information
Builder: Danny Geloo Community: Lot:
Address: 369 Chase Ct Unit:
City: Ft White State: FL Zip: 32038
Air Leakage Test Results Passing results must meet either the Performance, Prescriptive, or ERI Method
PRESCRIPTIVE METHOD- The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour at a pressure of 0.2 inch w.g. (50 pascals) in Climate Zones 1 and 2.
PERFORMANCE or ERI METHOD- The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding the selected ACH(50) value, as shown on FORM R405-2017 (Performance) or R406-2017 (ERI), section labeled as Infiltration, sub-section ACH. ACH(50) specified on Form R405-2017-Energy Calc (Performance) or R406-2017 (ERI):
1375 x 60 ÷ 18,900 = 4.36 CFM(50) Building Volume ACH(50) PASS FAIL When ACH(50) is less than 3, Mechanical Ventilation installation must be verified by building department. Method for calculating building volume: O Retrieved from architectural plans Code software calculated Field measured and calculated
Testing. Testing shall be conducted in accordance with ANSI/RESNET/ICC 380 and reported at a pressure or 0.2 inche w.g. (50 Pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7), Florida Statues, or Individuals licensed as set forth in Section 489.105(3)(f), (g), or (l) or an approved third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.
During testing: 1. Exterior windows and doors, fireplace and stove doors shall be closed, but not sealed, beyond the intended weatherstripping or other infiltration control measures. 2. Dampers including exhaust, intake, makeup air, back draft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures. 3. Interior doors, if installed at the time of the test, shall be open. 4. Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed. 5. Heating and cooling systems, if installed at the time of the test, shall be turned off. 6. Supply and return registers, if installed at the time of the test, shall be fully open.
Testing Company
Company Name: TC Testing Service Phone: 386-2049 I hereby verify that the above Air Leakage results are in accordance with the 2017 6th Edition Florida Building Code Energy Conservation requirements according to the compliance method selected above.
Signature of Tester Jana C Sike Date of Test: 1-3-20
Printed Name of Tester: Tanya C. Sike
License/Certification #: 5059953 Issuing Authority: 3PJ

menu ten			,	Branch F	~	M/M
Pests TERMITE Acct					.1	M/M
Address 368 SW CHASE						<u> </u>
				JMBIA		
Home Phone 386-884-127				1		11
Email						
Spec Inst BUILT HM, NEE						OR_
Inspector_CHUCK						1 /
Condition GCD	<u> </u>	Recommended		VEL AND		
			Teriments	of Home	· WITH TOYMI	1 90 r
Q S D Services Active T,	/R	Cancelled	T/R	GHP SC Lawn	Doil DFertili:	er 🛭
		F131290		0457 ser		65
Serviced by 297 Chemicals used: Date 12-	19-19	mi 120D		1 1		
TERMIDOR SO WI			81	12/19/19		•
1		•	Initial Cost \$	880	Annual Cost \$	215
			Monthly	Quarterly D Bimon	thly Cost \$	
		Allic	=	-	17	WI
			Denlicy Need	ed 🗌 Route Card ne	eded(type)	
Serviced by			1	ed		
Serviced byChemicals used: Date		Time	Terms: DPaid	in Advance Cash	Check C	redit (
		Time	Terms: DPaid		Check C	redit (

352-258-2474

PWMIT 23 485

386 - 758 - 2160 ATTN: