

ADDENDUM NO 2
2023-F
TRAFFIC OPERATIONS BUILDING

Addendum No. 1 was previously issued that included:

1. Changing the eve height to 16'
2. Contractor include and install a motorized operator with the roll-up door; final electrical connection will be performed by Owner (County).

Addendum No. 2 is issued for clarification:

1. Project Site is located at: Public Works Department
607 NW Quinten Street
Lake City, Florida 32025
2. Only the 50' x 50' section will be closed in. Balance of building will be open bay per the drawings. Walls and Trim to be galvalume using standard colors.
3. Construction time will be four (4) weeks. NTP to be issued only after PEMB Shop Drawing Approval and Procurement and time for Foundation Prep/Concrete Slab all in place and delivery of PEMB is on site.

END OF ADDENDUM NO. 2

(Please acknowledge receipt of Addendums)