

BACK-UP GENERATOR WORKSHEET-LOAD CALCULATION - 2014 N.E.C (ART.220)

JOB/PROJECT ADDRESS

DATE

NAME

PHONE

E-MAIL

REALTOR INFORMATION:

NAME:

PHONE:

E-MAIL

CONTRACTOR INFORMATION:

SPECIFY FUEL SOURCE:

NAT.GAS

LP

OTHER:

SPECIFY/VERIFY ELECTRIC SERVICE VOLTAGE:

120/240- SINGLE PHASE

OTHER

SPECIFY ELECTRIC SERVICE AMPERAGE:

100AMP

200AMP

100 AMP

800 AMP

OTHER:

NET SQUARE FOOTAGE (OF RESIDENCE):

1700

SQUARE FEET

GENERAL LOADS:		QUANTITY:	RATING (LOAD) (VA)	FACTOR:	LOADS (VA)	LOADS (KW) (VA/1,000)
1	GENERAL LIGHTING & GENERAL USE RECEPTACLES	1700	3 VAH	100%	5100	5.1
2	BRANCH CIRCUITS (1500 VA/100)					
2.1	SMALL APPLIANCE CIRCUITS (20 AMP)	2	1500	100%	3000	3
2.2	LAUNDRY CIRCUITS	1	1500	100%	1500	1.5
3	FIXED APPLIANCES					
3.1	WELL	1	FULL CURRENT RATING			
3.2	SUMP PUMP	1	800	100%	800	.8
3.3	FREEZER	1	1500	100%	1500	1.5
3.4	MICROWAVES (BUILT IN, NOT COUNTERTOP MODELS)	1	1000	100%	1000	1
3.5	DISPOSAL			100%		
3.6	DISHWASHER			100%		
3.7	RANGE (SEE TABLE 220.55 FOR MULTIPLE COOKING APPLIANCES)	1	8000	100%	8000	8
3.8	WALL MOUNTED OVEN (BUILT IN)			100%		
3.9	COUNTER MOUNTED COOKING SURFACE (BUILT IN)			100%		
3.10	WATER HEATER	1	4500	100%	4500	4.5
3.11	CLOTHES DRYER	1	5000	100%	5000	5
3.12	GARAGE DOOR OPENER			100%		
3.13	SEPTIC SYSTEM PUMP/GRINDER			100%		
3.14	OTHER UNSPECIFIED LOADS (PLEASE SPECIFY / LIST BELOW)			100%		
3.14.1	Fridge	1	1000	100%	1000	1
3.14.2				100%		
3.14.3				100%		
3.14.4				100%		
3.14.5				100%		
3.14.6				100%		
3.14.7				100%		
3.14.8				100%		
3.14.9				100%		
4	TOTAL GENERAL LOADS:				31400 VA	31.4 KW
5	HEAT - AIR CONDITIONING (AC) LOAD:					
5.1	A/C COOLING EQUIPMENT	1	4000	100%	4000	4
5.2	HEAT PUMP					
5.2.1	COMPRESSOR (IF NOT INCLUDED AS AC)			100%		
5.2.2	SUPPLEMENTAL ELECTRIC HEAT			65%		
5.3	ELECTRICAL SPACE HEATING EQUIPMENT					
5.3.1	LESS THAN FOUR (4) SEPARATELY CONTROLLED UNITS			65%		
5.3.2	FOUR (4) OR MORE SEPARATELY CONTROLLED UNITS			40%		
5.4	SYSTEM WITH A CONTINUOUS NAMEPLATE LOAD			100%		
5.5	LARGEST HEAT / AC LOAD (VA) KW				4000	4
6	GENERAL LOADS					
6.1	1st 10 KW OF GENERAL LOADS @ 100% KW			100%	10 KW	
6.2	REMAINING GENERAL LOADS @ 40% KW			40%	8.5 KW	
6.3	CALCULATED GENERAL LOADS KW					18.5 KW
6.4	LARGEST HEAT / AC LOAD 100% KW					4 KW
7	TOTAL CALCULATED LOAD (NET GENERAL LOADS + HEAT/AC LOAD)					22.5 KW

Whole Home = 22 KW

Recommended = 22 KW