CAL-TECH TESTING, INC.
ENGINEERING & TESTING LABORATORY
P.O. Box 1625, Lake City, FL 32056-1625
7540 103rd St. Suite 215 • Jacksonville, FL 32210

Lake City • (386) 755-3633
Fax • (386) 752-5458

Jacksonville • (904) 381-8901
Fax • (904) 381-8902

JOB NO.:
DATE TESTED:

REPORT OF IN-PLACE DENSITY TEST

ASTM METHOD: X (D-2922) Nuclear _____ (D-2937) Drive Cylinder _____ Other

PROJECT: [illegible]

CLIENT: [illegible]

GENERAL CONTRACTOR: SAC

EARTHWORK CONTRACTOR: _____

SOIL USE (SEE NOTE): 1

SPECIFICATION REQUIREMENTS: 95%

TECHNICIAN: Kyle

MODIFIED (ASTM D-1557): X

STANDARD (ASTM D-698): _____

TEST NO.	TEST LOCATION	TEST DEPTH / ELEV / LIFT	PROCTOR NO.	WET DENS LBS/CU.FT	DRY DENS LBS/CU.FT	MOIST PERCENT	% MAX DENS
1	[illegible]	12"	1	114.1	107.0	6.6	102
2	[illegible]	12"	1	109.6	102.8	6.6	100
3	[illegible]	12"	1	112.1	104.7	7.1	98

REMARKS: _____

PROCTOR NO.	SOIL DESCRIPTION	PROCTOR VALUE	OPT. MOIST.
1		107.1	8.9

NOTE: 1. Building Fill 2. Trench Backfill 3. Base Course 4. Subbase/Stabilized Subgrade 5. Embankment 6. Subgrade/Natural Soil 7. Other

The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test location and change with time, sound judgement should be exercised with regard to the use and interpretation of the data.