E MAILED

STATE OF FLORIDA
DEPARTMENT OF HEALTH
ONSITE SEWAGE TREATMENT AND DISPOSAL SYSTEM
CONSTRUCTION INSPECTION AND FINAL APPROVAL

APPLICATION #: AP1873339
PERMIT #: 12-SC-2556267
DOCUMENT #: FI1992210
DATE PAID: 08/08/2022
FEE PAID: 310.00
RECEIPT #: 12-PID-5687299

APPLICANT: BOBBY**22-0678 LAVENDER/MURRAY
AGENT: 7S
PROPERTY ADDRESS: 412 NW AMBLESIDE Lake City, FL 32055
LOT: 26 BLOCK:
SUBDIVISION: COBBLESTONE U-2 ID#: 02275-126

CHECKED [X] ITEMS ARE NOT IN COMPLIANCE WITH STATUTE OR RULE AND MUST BE CORRECTED.

TANK INSTALLATION

[ ] [01] TANK SIZE [1] 1050.00 [2] 300.00
[ ] [02] TANK MATERIAL Concrete
[ ] [03] OUTLET DEVICE TEE
[ ] [04] MULTI-CHAMBERED [Y / N]
[ ] [05] OUTLET FILTER Tuf-Tite EF-4
[ ] [06] LEGEND 1. 34-107-10DC3 2. 34-107-03SC4
[ ] [07] WATERTIGHT ✓
[ ] [08] LEVEL ✓
[ ] [09] DEPTH TO LID ✓

DRAINFIELD INSTALLATION

[ ] [10] AREA [1] 510 [2] SQFT
[ ] [11] DISTRIBUTION BOX HEADER X
[ ] [12] NUMBER OF DRAINLINES 1. 4.00 2.
[ ] [13] DRAINLINE SEPARATION
[ ] [14] DRAINLINE SLOPE
[ ] [15] DEPTH OF COVER
[ ] [16] ELEVATION [ABOVE / BELOW] BM 0.00
[ ] [17] SYSTEM LOCATION
[ ] [18] DOSING PUMPS 1/3 lib
[ ] [19] AGGREGATE SIZE
[ ] [20] AGGREGATE EXCESSIVE FINES ✓
[ ] [21] AGGREGATE DEPTH

FILL / EXCAVATION MATERIAL

[ ] [22] FILL AMOUNT 30" FS
[ ] [23] FILL TEXTURE
[ ] [24] EXCAVATION DEPTH 14+
[ ] [25] AREA REPLACED FS
[ ] [26] REPLACEMENT MATERIAL

SETBACKS

[ ] [27] SURFACE WATER ✓ FT
[ ] [28] DITCHES 95 FT
[ ] [29] PRIVATE WELLS 100 FT
[ ] [30] PUBLIC WELLS ✓ FT
[ ] [31] IRRIGATION WELLS ✓ FT
[ ] [32] POTABLE WATER 30 FT
[ ] [33] BUILDING FOUNDATIONS 8 FT
[ ] [34] PROPERTY LINES 15 FT
[ ] [35] OTHER ✓ FT

FILLED / MOUND SYSTEM

[ ] [36] DRAINFIELD COVER ✓ 3/28/23
[ ] [37] SHOULDERS
[ ] [38] SLOPES
[ ] [39] STABILIZATION Hay & Seed

ADDITIONAL INFORMATION

[ ] [40] UNOBSTRUCTED AREA
[ ] [41] STORMWATER RUNOFF
[ ] [42] ALARMS ✓
[ ] [43] MAINTENANCE AGREEMENT ✓
[ ] [44] BUILDING AREA
[ ] [45] LOCATION CONFORMS WITH SITE PLAN
[ ] [46] FINAL SITE GRADING
[ ] [47] CONTRACTOR William D Bishop II (A & B Co
[ ] [48] OTHER INFILTRATOR ARC 24

ABANDONMENT

[ ] [49] TANK PUMPED ✓
[ ] [50] TANK CRUSHED & FILLED

Comments: Comments are on page 2.

CONSTRUCTION [APPROVED / DISAPPROVED]: Environmental Specialist II Dustin W Jones (Florida Department of Heal Columbia CHD DATE: 03/16/2023

FINAL SYSTEM [APPROVED / DISAPPROVED]: Columbia CHD DATE: 3/28/23

(Explanation of Violations on following page)

DH 4016, 08/09 (Obsoletes all previous editions which may not be used)
Incorporated: 64E-6.003, FAC

EH Database v 1.0.1 AP1873339 EID2556267

Ready 3/28/23