14

Lake City • (386) 755-363
Fax • (386) 752-545
Jacksonville • (904) 381-890
Fax • (904) 381-890

Cal-Tech Testing, Inc. • FOUNDATIONS • ASPHALT • SOILS • CONCRETE • ENGINEERING • GEOTECHNICAL • ENVIRONMENTAL

CAL-TECH TESTING, INC.

ENGINEERING & TESTING LABORATORY
P.O. Box 1625, Lake City, FL 32056-1625
450 SR. 13 N.• Suite 206-308 • Jacksonville, FL 32259

JOB NO.:
DATE TESTED: 1-11-1

REPORT OF IN-PLACE DENSITY TEST

ASTM METHOD: X (D-2922) Nuclear ____ (D-2937) Drive Cylinder ____ Other

PROJECT: Gasparinni Res. #30689

CLIENT: Frank Gasparinni

GENERAL CONTRACTOR: SAC EARTHWORK CONTRACTOR: SAC

SOIL USE (SEE NOTE): 7 - Footer SPECIFICATION REQUIREMENTS: 95%

TECHNICIAN: TRJ

MODIFIED (ASTM D-1557): ____ STANDARD (ASTM D-698): ____

TEST NO.	Footers TEST LOCATION	TEST: X DEPTH ___ ELEV. ___ LIFT	PROCTOR NO.	WET DENS. LBS.CU.FT.	DRY DENS. LBS.CU.FT.	MOIST PERCENT	% MAX. DENS
	12' W from SE Corner BLDG.	12"	113	121.8	112.8	8.0	100
	21' N from SE Corner BLDG.			120.7	111.4	8.3	99
	14' W from NE Corner BLDG.			121.3	111.2	9.1	98

REMARKS: * Retest Footer Densities

PROCTOR NO.	SOIL DESCRIPTION	PROCTOR VALUE	OPT. MOIST.
		113	11

NOTE: 1. Building Fill 2. Trench Backfill 3. Base Course 4. Subbase/Stabilized Subgrade 5. Embankment 6. Subgrade/Natural Soil 7. Other

The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance wi generally accepted methods and standards. Since material conditions can vary between test location and change with time, sound judgeme should be exercised with regard to the use and interpretation of the data.